



## Weekly Road Watch Report

Department of Engineering and Public Services

**May 12 - 18, 2025**

Below please find information on construction projects and other known activities within the City of Monroe for the upcoming week with traffic impacts. #1 through #5 are all carry-overs from last week, with #6 NEW THIS WEEK but is a cleanup of previous work locations. Please contact the City of Monroe Engineering and Public Services Department at 734-384-9126 or 734-384-9125 with any questions or concerns, or contact Director Patrick M. Lewis, P.E. at [patrick.lewis@monroemi.gov](mailto:patrick.lewis@monroemi.gov).

1. WATER MAIN INSTALLATION - WEST OF MONROE

Salenbien Trucking & Excavating of Dundee is the City's contractor for over 10 miles of water main replacement in multiple locations throughout the City, Monroe Township, and Raisinville Township during 2025. One of the major work locations will be the subdivision including Westwood Drive, Rambow Drive, Bellestri Drive, and Patterson Drive off M-50 within Monroe Township, which also includes a loop connecting the south end of these roadways within an easement north of Seventh Street. During work activities, typically there will only be spot closures within the neighborhood areas, but when work is occurring along Seventh Street, one lane of two-way traffic will be maintained with flaggers. The entire project will last through sometime this summer due to the volume of work involved. For the coming week, new main installation and service reconnections will again continue within the neighborhood streets, and possibly might impact the right lane of eastbound M-50, depending on the contractor's progress.

2. ARBOR AVENUE CURB REPLACEMENT - ORCHARD TO COLE

G.V. Cement Contracting of Brownstown Township is working on this year's concrete street paving contract. They are performing spot curb and driveway replacement on Arbor Avenue in the area where water main replacement was recently completed. All curbs and driveways are completed and open to traffic, and they intend to complete all remaining sidewalks and ramps this coming week.

3. NORTH ROESSLER STREET RECONSTRUCTION - CALKINS TO HENDRICKS

G.V. Cement is also reconstructing the existing pavement with new 8" concrete, including all drive approaches on Roessler Street from Calkins to Hendricks and the dead end of Hendricks west of Roessler. During construction, the roadway will generally be open for local access only. All mainline concrete has been completed and the roadway will be opened to traffic by the end of next week, with driveways on the east side being replaced next week.

4. FERN COURT CONCRETE PATCHING

G.V. Cement is replacing a short section of Fern Court near Noble Avenue, and will be staging this half width at a time to allow access to adjacent homes. This will occasionally require traffic to be flagged on Noble Avenue at its intersection with Fern Court, and the last section is planned for placement this coming week.

5. ANN MARIE DRIVE CONCRETE PATCHING

G.V. Cement is replacing spot patches on Ann Marie Drive. The roadway will generally be open to residents, and work is expected to be completed this coming week.

6. COLE / HOLLYWOOD DRIVEWAY REPLACEMENT AND ROAD PATCHING

Bergman Paving of Genoa, Ohio is repaving roadway trenches and driveway approaches on Cole Road between Macomb and Arbor and Hollywood Drive between Oakwood and Cole that were removed for water main construction. Work is planned to be mostly completed this week, and during construction there will be mostly spot lane closures.